

## 2800 NORTH LAKE SHORE DRIVE FACADE REPAIR PROJECT UPDATE



### WORK SCHEDULED FOR WEEK OF 12/1 – 12/5

#### **DROP S1:**

- ~~MOBILIZATION OF EQUIPMENT~~
- **INSPECTION OF FAÇADE (SCHEDULED FOR THIS WEEK)**
- CONCRETE DEMOLITION/REMOVAL
- CAVITY PREPARATION/FORMWORK INSTALLATION
- PLACEMENT OF CONCRETE REPAIR MATERIAL
- REMOVAL OF FORMS
- CONCRETE CRACK REPAIRS
- SEALANT REPLACEMENT/INSTALLATION
- PREPARATION OF SURFACES TO RECEIVE NEW COATINGS
- APPLICATION OF CONCRETE COATING
- **DEMOBILIZE EQUIPMENT (SCHEDULED FOR THIS WEEK)**

This schedule is subject to change due to weather/wind and unforeseen circumstances.

## **DROP S8:**

- ~~MOBILIZATION OF EQUIPMENT~~
- ~~INSPECTION OF FAÇADE~~
- ~~CONCRETE DEMOLITION/REMOVAL~~
- ~~CAVITY PREPARATION/FORMWORK INSTALLATION~~
- ~~PLACEMENT OF CONCRETE REPAIR MATERIAL~~
- **REMOVAL OF FORMS (SCHEDULED FOR THIS WEEK)**
- **CONCRETE CRACK REPAIRS (SCHEDULED FOR THIS WEEK)**
- **SEALANT REPLACEMENT/INSTALLATION (SCHEDULED FOR THIS WEEK)**
- **PREPARATION OF SURFACES TO RECEIVE NEW COATINGS (SCHEDULED FOR THIS WEEK)**
- **APPLICATION OF CONCRETE COATING (SCHEDULED FOR THIS WEEK)**
- **FINAL INSPECTION/PUNCHLIST WORK/SHIFT STAGE TO NEXT DROP**

## **DROP W1:**

- ~~MOBILIZATION OF EQUIPMENT~~
- ~~INSPECTION OF FAÇADE~~
- ~~CONCRETE DEMOLITION/REMOVAL~~
- ~~CAVITY PREPARATION/FORMWORK INSTALLATION~~
- ~~PLACEMENT OF CONCRETE REPAIR MATERIAL~~
- ~~REMOVAL OF FORMS~~
- ~~CONCRETE CRACK REPAIRS~~
- ~~SEALANT REPLACEMENT/INSTALLATION~~
- ~~PREPARATION OF SURFACES TO RECEIVE NEW COATINGS~~
- ~~APPLICATION OF CONCRETE COATING~~
- **FINAL INSPECTION/PUNCHLIST WORK/DEMOLITIZE (SCHEDULED FOR THIS WEEK)**

This schedule is subject to change due to weather/wind and unforeseen circumstances.